sub division.

Sl.No	Description of work	BOQ Qty	Qty workdone	% Completed	Progress Chart
1	KSRRB300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.(I.NO 19.1,Page no 143 SR 2018-19)	117.84	117.20	99.45%	
2	KSRB 4-1.3 : Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2 (P.No-13,I No-4.3 of PWD BCSR 2018-19)	19.74	19.62	99.39%	
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500, 1700, 2200. including cost of materials, labour, HOM complete as per specifications.Wall & bottom thickness 15cm (P-271/37.59.2)	40.06	39.89	99.59%	
4	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in postion, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification.(I.NO 28.8.2 Page no 229, SR 2018-19)	2.51	2.51	100.15%	
5	Providing and Fixing Pre cast covering Slab made out of CC 1:2:4 with 10cm thick and finishing cutting ,including formwork, curing, including cost of all materials, labour, hire charges of machinery, loading , unloading , lead and lift, transportation etc, complete. (data rate) complete as per specifications and directions of the Engineer in charge.	93.75	91.17	97.25%	
	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	10.50	10.50	100.00%	

AE-02

	Description of work	BOQ Qty	Qty workdone	% Completed	20%	40%	60%	80%	100%
	M300-14. Excavation for roadwork in all types of soil hanical means including cutting and loading to tippers, ng bottom and side slopes, in accordance with ements of lines, grades and cross sections, and ortation with a lead of 1.00 km and complete as per ications. MORTH Specification No.301 (P-143/19.1 4 & 17.1)	22.98	22.97	99.95%					
	RB M400-17. Providing, laying, spreading and compacting ed stone aggregates of granite / trap / basalt to wet mix adam specifications including pre mixing the material water at OMC in mechanical mix plant carriage of mixed erials by tipper to site, laying in uniform layers with paver ub-base/base course on well prepared surface and mpacting with vibratory roller to achieve the desired nsity complete as per specifications(P.No-155,I No-20.18)	22.98	22.97	99.95%					
	SRRB M500-6. Providing and applying primer coat with S.S. itumen emulsion on prepared surface of granular base such s WMM including cleaning of road surface and spraying rimer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications. Clause 502 of MORTH V revision. (P-158/21.6)	114.90	114.84	99.95%					
	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM complete as per specifications. Clause 501 of MORTH V revision. (P-158/21.2)	4253.60	4250.60	99.93%					
	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 505 of MORTH V revision - using 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen. (P-160/21.17.6)	5.74	5.74	100.03%					
12	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications. Clause 503 of MORTH V revision.	4253.60	4250.60	99.93%					

AE JV

Description of work	BOQ Qty	Qty workdone	% Completed	20%	40%	60%	80%	100%
ng and laying bituminous concrete, using crushed ates of specified grading, premixed with bituminous and filler, transporting the hot mix to work site, laying paver finisher to the required grade, level and ent, rolling with smooth wheeled, vibratory and n rollers to achieve the desired compaction in all rts complete as per specifications.Clause 507 of MORTH ision using 40-60 TPH capacity HMP with anical paver grading II (30-45mm) with 5.4 % of fied bituminus binder consisting of 4.97% of VG-30 nen (60/70 grade) and 0.43% of plastomeric moplastics ste plastic) (P-162/I No- 21.22.6)	170.14	170.02	99.93%					
RRB M800-13.Road Marking with Hot Applied ermoplastic Compound with Reflectrising Glass Beads n Bituminous Surface/ Concrete Surface: Providing and ying of hot applied thermoplastic compound 2.5 mm thick ncluding reflectorising glass beads at 250 gms per sqm area, hickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803. (P-182/24.15)	136.50	136.02	99.65%					

Assistant Executive Engineer
BBMP yalahanka Division

Assistant Engineer
Ward No 2 BBMP yalahanka Division